

Projects and Issues 2017

Project	Date Started	Estimated Finish Date	Progress Update	Person/s Reporting	Problems / Questions	Actions Needed	By Whom
Pedestrian crossing	2012	TBA	On site visit from Highways has taken place, await formal report	Clerk	Delays caused by illegal parking, DDA compliance concerns	Await response from County	County Council Projects Manager
Cemetery Extension	2016	early 2018	agreement awaiting formal DIO/MOD approval.	Clerk	no burial spaces remaining in existing cemetery	Agreement needs formal sign off source suitable slab materials complete removal of storm damaged tree	
New Wheeled park for toddlers		Mar-18	Work to be completed when weather warmer/drier. No quotes received for pylon removal - need to identify other companies to quote	Clerk		need to arrange permanent signage and add to risk register	Clerk Grounds staff clerk
Replacement Litter Bins	2016	2018	SCDC changed contractors but it seems the new arrangements did not work out either which has increased the delay	Clerk	SCDC have not responded to further approach new new bins/dog bins	replacement of 5 bins imminent - awaiting warmer weather. In view of continuing delays at SCDC Clerk will now explore alternative provider for the litter bins	Clerk
Replacement Bowls Pavilion	2017	end 2018/early 2019	potential project managers identified	Clerk	physical works not possible till end of bowls season i.e till Sept 18. August (project needs scoping	needs appointment of Project Manager. Project also requires planning permission	Council/Clerk
village transport study	2017					Produce outline terms of reference	Highways/Neighborhood Plan WG
parking measures	2018	In 2018/9 FY	LHI bid submitted to CCC	Clerk		Decision due mid March	
mobile speed signs	2017	Mar-18	Equipment now handed over to County Cllr Bardnam	County Cllr	sharing arrangements to be determined	approach to Balfour Beatty for permission to use their lampposts identify a second volunteer to instal draw up sharing protocols	Highways Committee Chair

Projects and Issues 2017

Project	Date Started	Estimated Finish Date	Progress Update	Person/s Reporting	Problems / Questions	Actions Needed	By Whom
warden scheme	2017	3 years	agreements signed link group (committee) members ID'd (for WB - Ingrid Tregoiing and Jane Williamson) post now offered to successful candidate following recruitment process	Clerk	no appointment yet made	plan forward activity once start date of warden known identify potential service users	Age UK/ Cllr J William
Tillage Hall car park			S106 monies in from Morris Homes development Ballpark figure of ca. £100K identified Temporary remedial works done to alleviate worst of problems	Clerk	need to determine split of S106 between this project and sports pavilion	Appointment of a PM to lead	Council/Clerk
Sports pavilion refurbishment			not started but S106 monies from Morris Homes development now received	Clerk	as above	requirements need to be determined to provide an indicative cost	
skatepark path and drainage			records indicate advice is to deal with path and drainage issues concurrently given the inter connection Photos of cracks sent to Concrete		monitor surface crack - facility is not under warranty		
risk assessment	Nov-17	Feb-18	draft sheets for different areas to be completed soon for circulation to Cllrs	Clerk	m	share out responsibility for various areas	Clerk
			#				